

**European Autospares Limited
Transmission Installation Procedure Checklist**

****The procedures in checklist below must be followed and the check list completed at the time of installation and returned with the sales invoice to make a valid warranty claim****

	Enter Information or to confirm
Mechanic Name	
Date of installation	
Vehicle Registration Number	
Kilometers (at time of installation)	
Transmission cooler and lines have been correctly flushed and cleaned before installation	
All fluids have been filled to proper levels using the recommended fluids accordance with the manufacturer guidelines	
New filter and gasket have been installed	
All plugs, wiring and sensors that are connected to the transmission have been tested	
Transmission torque converter has been installed correctly	

Mechanic Signature _____