

**European Autospares Limited
Engine Installation Procedure Checklist**

****The procedures in checklist below must be followed and the check list completed at the time of installation and returned with the sales invoice to make a valid warranty claim****

	Enter Information or to confirm
Mechanic Name	
Date of installation	
Vehicle Registration Number	
Kilometers (at time of installation)	
Engine has been inspected for transit damage	
All leaking or suspect seals have been replaced with new seals	
All fluids have been filled to proper levels using the recommended fluids in accordance with the manufacturer guidelines	
All warn belts and hoses have been replaced new belts and hoses	
The radiator is clean and been tested, along with all plugs, wiring and sensors that are connected to the engine	
A new water pump has been installed	
All water pipes have been replaced	
All wiring from original engine has been inspected and swapped onto the new engine	

Mechanic Signature _____